



Work Zone
Road Class: Level 1 (iii)
Roadworks Type: Type A
Speed Limit: 50 KPH
T.M. Signs
Visibility: 50m
Approach Signs: 2
Sign Spacing: 25m
Tapers
Driving Taper: 45
Shoulder Taper: N/A
Safety Zones
Longitudinal: 5M
Lateral: 0.5m
Cone Spacing's
Taper: 1 m
Longitudinal: 3 M
Works Area
Driving Lane's: N/A
T.M. Setup
Method: Road Closure
Works Length: up to 100m
Traffic Volume: 25 (veh/hr)

- Notes
1. TM system to be put in place by SLG@R card holder.
 2. All TM operatives to be in constant contact with two way radios to monitor & control traffic.
 3. Pedestrians to be diverted to opposite footpath TMO to monitor pedestrians & ensure works area is secure at all times
 4. TM Supervisor to monitor traffic volumes & flow at the at all times
 5. All works to be carried out in accordance with Local Authority requirements.
 6. Daily inspection and maintenance of T.M. setup to be carried out to ensure the safety and integrity of the T.M. design.
 7. All T.M. systems to be set out in accordance with Ch. 8 Regulations.
 8. Exact position of signs & equipment to be determined on site prior to works commencing

①	ROAD CLOSED LOCAL ACCESS ONLY 		②	ROAD CLOSED LOCAL ACCESS ONLY 		③	ROAD CLOSED LOCAL ACCESS ONLY 	④	Bóthar Dúnta ROAD CLOSED
---	---	--	---	---	--	---	---	---	-------------------------------------

Date: 24/02/2025 **Author:** Ciaran Garry **Project:** OCC-251 Spollanstown

Comments: Road closure & detour signage for Spollanstown Rd Bridge closure for inspection works, Inspection works will be carried out during night time & closure required to facilitate access for inspection equipment, Local access will be maintained.

