



**STRUCTURES AT RISK FUND  
CIRCULAR SRF/2017  
OffalyCountyCouncil–  
SRF17-52KeepGate**



## *Structures at Risk Fund 2017*

---

- Work has progressed well at the Keep Gate Birr and is now complete.



## *Structures at Risk Fund 2017*

---

- The castellated parapet has been repaired by stripping back the existing damaged finish, re filling each castellated section and topping with a strengthened lime mix.



Before



After

*Structures at Risk Fund 2017*

---

- The areas of damaged mortar have been repaired on all four sides of the high parapet and on the stone capping.



Before



During

*Structures at Risk Fund 2017*



After



After

*Structures at Risk Fund 2017*

---

- The flat roof has been repaired where required.



Before



After

*Structures at Risk Fund 2017*

---

- Lead flashing has been installed to assist water run off onto the flat roof



---

**FORM B - RECOUPMENT CLAIM – TO BE COMPLETED BY LOCAL AUTHORITY**

---

**RECOUPMENT CLAIM FORM B**

**TO BE COMPLETED BY THE LOCAL AUTHORITY**

